

Golden Valley Master Project Schedule

ID	Task Name	Duration	Start	Finish	2005												2006												2
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
1	<b>Golden Valley Mass Grading</b>	<b>232 days</b>	<b>Wed 6/8/05</b>	<b>Thu 4/27/06</b>																									
1	<b>Early Grading Permit</b>	<b>232 days</b>	<b>Wed 6/8/05</b>	<b>Thu 4/27/06</b>																									
2	Notice to Proceed for Phodes Homes	0 days	Wed 6/8/05	Wed 6/8/05																									
3	Rhodes Approval of Lot Layout	3 days	Wed 6/8/05	Fri 6/10/05																									
4	Lot Calculations and Closure	31 days	Mon 6/13/05	Mon 7/25/05																									
5	Grading Plans	46 days	Wed 6/15/05	Wed 8/17/05																									
6	(Rhodes Home Review / Approval of Grading Plan)	3 days	Thu 8/18/05	Mon 8/22/05																									
7	Golf Course Architect Design	60 days	Thu 8/18/05	Wed 11/9/05																									
9	Finalize Grading Plan / Calculate Quantities	5 days	Tue 8/23/05	Mon 8/29/05																									
11	Submit Grading Plan to Mohave County	0 days	Mon 8/29/05	Mon 8/29/05																									
13	Mohave County Building / Engineering Review	20 days	Tue 8/30/05	Mon 9/26/05																									
14	Rhodes Homes Prepare Bond / Credit	5 days	Tue 8/30/05	Mon 9/5/05																									
15	At-Risk Grding Permit Issued	2 days	Tue 9/27/05	Wed 9/28/05																									
16	Prepare Geotechnical Evaluation	20 days	Mon 8/1/05	Fri 8/26/05																									
17	404 Permit	232 days	Wed 6/8/05	Thu 4/27/06																									
2	<b>Golden Valley Roadway and Circulation</b>	<b>178 days</b>	<b>Mon 6/20/05</b>	<b>Tue 3/7/06</b>																									
1	<b>Golden Valley Transportation</b>	<b>178 days</b>	<b>Mon 6/20/05</b>	<b>Tue 3/7/06</b>																									
2	<b>Master Planned Community Traffic Study</b>	<b>178 days</b>	<b>Mon 6/20/05</b>	<b>Tue 3/7/06</b>																									
9	Aztec Rd Geo-tech Report	45 days	Tue 8/2/05	Tue 10/4/05																									
11	<b>Aztec Rd Imp Plans - 30%</b>	<b>128 days</b>	<b>Tue 8/30/05</b>	<b>Tue 3/7/06</b>																									
18	<b>Aztec Rd (North) Imp Plans - Phase 1 (100%)</b>	<b>118 days</b>	<b>Tue 8/30/05</b>	<b>Tue 2/21/06</b>																									
30	<b>North Loop Rd (West) Imp Plans - Phase 1 (100%)</b>	<b>82 days</b>	<b>Tue 8/30/05</b>	<b>Thu 12/29/05</b>																									
41	North Loop Rd (West) Geo-tech Report	45 days	Tue 8/30/05	Tue 11/1/05																									
42	<b>North Loop Rd (East) Imp Plans - Phase 1 (100%)</b>	<b>108 days</b>	<b>Tue 8/30/05</b>	<b>Mon 2/6/06</b>																									
53	North Loop Rd (East) Geo-tech Report	45 days	Tue 8/30/05	Tue 11/1/05																									
54	<b>Aztec Rd (South) Imp Plans - Phase 1 (100%)</b>	<b>117 days</b>	<b>Tue 8/30/05</b>	<b>Fri 2/17/06</b>																									
3	<b>Golden Valley Drainage Facilities</b>	<b>323 days</b>	<b>Fri 6/24/05</b>	<b>Tue 9/19/06</b>																									
1	<b>Golden Valley South</b>	<b>276 days</b>	<b>Tue 8/30/05</b>	<b>Tue 9/19/06</b>																									
2	<b>Phase 1 Master Drainage Study</b>	<b>276 days</b>	<b>Tue 8/30/05</b>	<b>Tue 9/19/06</b>																									
3	Master Plan	15 days	Thu 11/10/05	Wed 11/30/05																									
4	Agency review of Master Plan	30 days	Thu 12/1/05	Wed 1/11/06																									
5	Response to comments on Master	7 days	Thu 1/12/06	Fri 1/20/06																									
6	Agency review and approval on Master	30 days	Mon 1/23/06	Fri 3/3/06																									
8	Golf Course HECRAS	5 days	Thu 11/10/05	Wed 11/16/05																									
9	Agency Review golf course	30 days	Thu 11/17/05	Wed 12/28/05																									
10	Response to comments on Golf course	5 days	Thu 12/29/05	Wed 1/4/06																									
11	Agency review and approval on golf course	30 days	Thu 1/5/06	Wed 2/15/06																									
12	CLOMR preparation	10 days	Mon 3/6/06	Fri 3/17/06																									
13	Agency signature	5 days	Mon 3/20/06	Fri 3/24/06																									
14	CLOMR submittal to FEMA	0 days	Fri 3/24/06	Fri 3/24/06																									



Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline



Golden Valley Master Project Schedule

